

Municipality of West Grey Concession 2 WGR Project Schedule 2021

ID	Task Name	Start	Finish	Duration	2020						2021						2022											
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar		
1	<b>Municipal Class EA</b>	2020-06-11	2021-06-04	257d																								
2	Phase 1 - Initial Notice/Background Review	2020-06-11	2020-06-11	0d																								
3	Phase 2 – Identify & Evaluate Alternatives	2021-03-22	2021-03-22	0d																								
4	Phase 2 – Public Information Centre	2021-05-20	2021-05-20	0d																								
5	Phase 2 – Select Preferred Alternative and Issue Notice of Completion, Study Report	2021-03-29	2021-06-04	50d																								
6	<b>Background and Preliminary Design</b>	2020-06-17	2021-05-19	241d																								
7	Topographic survey	2020-06-17	2020-06-30	10d																								
8	Site Investigation Work	2021-04-01	2021-05-13	31d																								
9	Preliminary Design	2021-04-08	2021-05-19	30d																								
10	<b>Final Design and Approvals</b>	2021-05-03	2021-06-14	31d																								
11	<b>Tender</b>	2021-06-16	2021-07-27	30d																								
12	<b>Construction</b>	2021-08-23	2021-12-16	84d																								
13	<b>Resurfacing of Concession Rd 2 WGR</b>	2021-06-01	2021-07-23	39d																								
14	Engineering layout, surveying, tendering & award	2021-06-01	2021-06-30	22d																								
15	Preparation, gravel work, grading and compaction	2021-07-05	2021-07-09	5d																								
16	Paving	2021-07-12	2021-07-23	10d																								
17	<b>Enbridge Construction – clean up, restoration, tree planting (more details to come)</b>	2021-05-03	2021-10-29	130d																								

Site Investigation Work includes : geotechnical study, legal survey, hydrology, etc.